TOWN OF LUMSDEN

MINUTES OF THE WASTEWATER TREATMENT COMMITTEE MEETING HELD ON NOVEMBER 12^{TH} , 2010

The Wastewater Treatment Committee convened a meeting in the Council Chambers in Lumsden, on the morning of Friday, November 12th, 2010 at 9:00 a.m. with Chairperson Rhonda Phillips presiding.

Present:

Chairperson:

Rhonda Phillips

Mayor:

Bryan Matheson

Councillors:

Doug Mader, Sid Sikorski

Associated Engineering (AE) Representative: Bill Heywood

_

Councilor:

Al Sulma

Purpose:

Absent:

Established that the purpose of the meeting was to negotiate and discuss how council will proceed with the design of a Wastewater Treatment Plant for the Town of Lumsden.

Committee Conduct:

Agreed on ground rules for this and future meetings:

- Committee conduct to be respectful, positive, focused, transparent, honest and collaborative.
- To stay on task, on Budget and on time

Design for Wastewater Treatment Plant:

Mader/Sikorski: "That we recommend to council that we hire Associated Engineering to do the Preliminary Design for the Wastewater Treatment Plant with a value engineering type component to be included."

CARRIED

Timeline:

A timeline was established, as follows;

- December 10: AE delivers draft proposal for preliminary design with elements discussed so far, fees and budgets to be discussed at a committee meeting and brought forward to council for approval. This proposal will be completed at no cost to the Town of Lumsden.
- Winter 2011: AE working on preliminary design with concepts, site survey, geo-tech,
 Ministry of Environment consultation and science consultation. Cost to be established at December 10 meeting.
- Spring 2011: Value engineering session where outside experts evaluate what has been done to date. Public information session. Cost estimated at \$20,000.
- Fall 2011: Preliminary Design completed.
- Winter 2012: AE completes detailed drawings. Cost to be established. AE and Town of Lumsden solicit funding. AE will provide this service at no cost to the Town of Lumsden.
- Fall 2012: Tenders could go out.
- 2013: Begin construction for completion in 2014, allowing 12 to 14 months for construction.

Adjournment:

The meeting adjourned at 11:30 a.m.

Chairperson

Administrator